

## Power Transmission Corporation of Uttarakhand Ltd. On-Going Projects under 10<sup>th</sup> Five Year Plan

### NABARD

Sl. No.	Details of Works	Project Cost (in Crores)	Target	Present Status of Completion	Remarks
1.	220/132/33KV Substation Dehradun.(2x160MVA)	22.85	3/2008	Land to be acquired	-
2.	LILO of 220KV Rishikesh-Khodari Line at 220KV S/s Dehradun (2x0.5Km.)	0.40	3/2008	-	Line works connected with Dehradun S/S at (1)
3.	LILO of 132 KV Majra- Purkul Line at 220KV S/sDehradun.(2x1Km)	0.80	3/2008	-	
4.	LILO of 132 KV Kulahal- Majra Line at 220KV S/sDehradun.(2x1Km)	0.80	3/2008	-	