

Power Transmission Corporation of Uttarakhand Ltd.
On-Going Projects under 10th Five Year Plan

REC-I

Sl. No.	Details of Works	Project Cost (in Crores)	Target	Present Status	Remarks
1.	220KV SC Maneribhali Stage II- Rishikesh line (110 Km)	33.36	13/2008	76.5%	Final Forest clearance pending
2.	220KV Bay at Rishikesh for Maneri-Bhali Stage-II	0.96	3/2008	40%	-
3.	132/33 KV Substation Satpuli (80 MVA)	7.27	03/2008	70%	-
4.	132/33 KV Substation Simli (40MVA)	7.27	12/2007	70%	-
5.	132KV Srinagar-Satpuli-Kotdwar line (110 Km.)	27.21	3/2008	70%	-
6.	132 KV DC Srinagar-Simli line (90 Km.)	22.26	12/2007	52%	-